

**WEEKLY SCHEDULE 1/5/13---1/12/13**

<b>Job #/Location</b>	<b>Saturday January 5th</b>	<b>Monday January 7th</b>	<b>Tuesday January 8th</b>	<b>Wednesday January 9th</b>	<b>Thursday January 10th</b>	<b>Friday January 11th</b>	<b>Saturday January 12th</b>
<b>#86</b> 4176 S. Hazelton Terrace Homosassa <b>Gibson family</b>	<b>Sod install All families need to attend</b>		Continue caulk Punch out trim <b>All homeowners</b>		Finish caulk Punch out trim Final clean up <b>All homeowners</b>		To be announced
<b>#87</b> 4162 S. Hazelton Terrace Homosassa <b>Robbins Family</b>	Continue Flooring		Finish cabinet install & flooring		Trim & caulk		To be announced
<b>#88</b> 6833 W. Twins Cresnet Dr Homosassa <b>Schubert Family</b>	Trades		Trades		Trades		Trades
<b>#89</b> 4110 S. Skylark Terrace Homosassa <b>Namey Family</b>	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work
<b>#90</b> 8714 N. Discalfani Loop Crystal River <b>Adams Family</b>	Continue Wall build <b>Construction crew</b>		No Volunteer Work	Truss Delivery shed package delivery	Set Trusses <b>Construction Crew &amp; shed crew</b>		Fascia <b>Construction Crew</b>
<b>#91</b> 4146 S. Hazelton Terrace Homosassa <b>Johnson Family</b>	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work
<b>#92</b> 6853 W. Twins Cresnet Drive Homosassa <b>Mooney Family</b>	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work
<b>#93</b> 8736 N. Discalfani Loop Crystal River <b>Brinkerhoff/Malatt Family</b>	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work