

WEEKLY SCHEDULE 7/14/12—7/21/12

SCHEDULE IS SUBJECT TO CHANGES DUE TO WEATHER AND SPECIAL CIRCUMSTANCES

Job #/Location	Saturday 14th	Monday 16th	Tuesday 17th	Wednesday 18th	Thursday 19th	Friday 20th	Saturday 21st
#81 8737 N. Catapane Loop Crystal River Baxter Family	No Volunteer Work		Cabinet Install Paint Doors & Trim & Caulk		Paint & Trim	Sod delivery	Sod Install @ 8am All families need to attend
#82 8816 N. Delene Terrace Crystal River Fuchs Family	No Volunteer Work		Interior Frame, J channel & Drip edge	Pick up Siding order	Interior Frame		To be announced
#83 8705 N. Fauci Point Crystal River O'Brien Family	Wall Raising @ 8am All families need to attend		Nail Punch out		To be announced		To be announced
#84 8723 N. Fauci Point Crystal River Bohrer Family	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work

Thank you to all our Volunteers for your dedication and commitment!