

CONSTRUCTION COMMITTEE REPORT  
FEBRUARY 2011

HFHCC currently has five houses under construction, with the addition of two more on Wheeler due to start on the 26th of Feb.

As previously reported, the construction committee is in the process of finalizing a second house plan to go along with our current design. This plan has been approved by the committee and will be presented to the ex board for approval.

A committee meeting was held on Feb. 15th to discuss ways of changing the exterior of our current house plan to give us a variety of elevations to make our presentation more appealing to the neighborhood. These modifications were also agreed upon and will be presented to the ex board for their approval.

#61 - DeRosa Estates - We are in the finish stage with tile and trim going done. Cabinets will be installed this week. Our goal is to be done by the middle of March. Dedication TBA.

#62 - Paula Lane - Exterior is complete. The interior has been textured and is awaiting painting.

#63 - Paula Lane - Exterior complete. Interior has been textured and is also awaiting painting.

#64 - Paula Lane - Shell has been weathered in. Work continues on the interior, with subs and finish framing.

#65 - Paula Lane - Weathered in, interior framing to be started, then awaiting subcontractor work.

#66-67 - Wheeler St. Inverness - We will have a double wall raising on the 26th of Feb. to start these two homes.

Respectfully Submitted  
Bruce Marston