

WEEKLY SCHEDULE 1/12/13---1/19/13

Job #/Location	Saturday January 12th	Monday January 14th	Tuesday January 15th	Wednesday January 16th	Thursday January 17th	Friday January 18th	Saturday January 19th
#86 4176 S. Hazelton Terrace Homosassa Gibson family	All homeowners Clean up floors Touch up paint	Final Inspections	Blind installation Final walkthrough		Appliance Delivery		Dedication @ 9am All Families need to attend
#87 4162 S. Hazelton Terrace Homosassa Robbins Family	Closet maid paint & caulk		Continue paint bifolds & caulking		Continue paint bifolds & caulking		Clean up floors touch up paint
#88 6833 W. Twins Crescent Dr Homosassa Schubert Family	Trades	A-Able Septic	Mark Pay Paint house		scrape floors cover patches		selected construction crew
#89 4110 S. Skylark Terrace Homosassa Namey Family	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work
#90 8714 N. Discalfani Loop Crystal River Adams Family	Construction crew Sheathing		Construction crew continue porch truss		Construction crew Dry in		To be announced
#91 4146 S. Hazelton Terrace Homosassa Johnson Family	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work
#92 6853 W. Twins Crescent Drive Homosassa Mooney Family	No Volunteer Work	Sun coast 1 st rough	No Volunteer Work		No Volunteer Work		No Volunteer Work
#93 8736 N. Discalfani Loop Crystal River Brinkerhoff/Malatt Family	No Volunteer Work	Sun coast 1 st rough	No Volunteer Work		No Volunteer Work		No Volunteer Work