

WEEKLY SCHEDULE 10/20/12—10/27/12

SCHEDULE IS SUBJECT TO CHANGES DUE TO WEATHER AND SPECIAL CIRCUMSTANCES

Job #/Location	Saturday October 20th	Monday October 22nd	Tuesday October 23rd	Wednesday October 24th	Thursday October 25th	Friday October 26th	Saturday October 27th
#R85 3048 E. Anderson Street Inverness Sloan Family	No Volunteer Work		Trailer manager Stan Regular volunteers Install doors		Punch out caulk & Trim Closet Maid & Mirrors		Caulk & Paint All homeowners
#86 4176 S. Hazelton Terrace Homosassa Gibson family	No Volunteer Work		Truss Install All homeowners Trailer manager-Joe	Window delivery	Decking install & porch		Decking & finish porch
#87 4162 S. Hazelton Terrace Homosassa Robbins Family	Wall Raising @8am All families need to attend		Nail off Truss Clips		No Volunteer Work		No Volunteer Work

Thank you to all our Volunteers!