

CONSTRUCTION COMM. REPORT

NOV. 17, 2010

We presently have four homes in various stages of construction. The two homes on the corner of Rooks and Theo in Inverness progress on schedule, with dedication dates planned for Dec. 4th and 18th respectfully. A wall raising was held on Oct 30th for the Kinker family in DeRosa estates. A large contingent of Brian's friends turned out to help raise the wall. A wall blessing for house #62 will be held on Nov. 20th on Paula Lane in Inverness at 8:00 AM. The second lot on Paula Ln. is scheduled to have a wall raising on Dec. 11th.

#59 - Rooks Ave. Inverness. Finish trim work is in progress. Floors are down, Kitchen cabinets in, Base trim started. All work is on schedule for a Dec. 4th dedication.

#60 - Theo St. Inverness. Finish work in progress. Walls primed ready for painting, then floor tile, cabinets and trim out. Should be ready for a dedication on the 18th of Dec.

#61 - Paula Lane, Inverness - Construction of the first wall will be on Thurs. Nov. 18th with a wall blessing on the following Sat. We will then stop building on that site to concentrate all of our efforts on completion of the two homes on Rooks and Theo.

#62 - Paula Lane, Inverness. Wall raising after the completion of #59 & 60.

Respectfully submitted

Bruce Marston