## WEEKLY SCHEDULE 12/1/2012---12/8/2012

Job #/Location	Saturday December 1st	Monday December 3rd	Tuesday December 4th	Wednesday December 5th	Thursday December 6th	Friday December 7th	Saturday December 8th
#86 4176 S. Hazelton Terrace Homosassa <b>Gibson family</b>	No Volunteer Work		No Volunteer Work		All homeowners Siding		No Volunteer Work
#87 4162 S. Hazelton Terrace Homosassa Robbins Family	No Volunteer Work		All homeowners soffit, fascia, starter strip, corners		No Volunteer Work		No Volunteer Work
#88 6833 W. Twins Cresent Dr Homosassa Schubert Family	Wall Raising  @ 8am  All families need  to attend		Construction crew Truss set		Construction crew  Decking		Construction crew  Continue Decking
#89 4110 S. Skylark Terrace Homosassa Namey Family	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work
#90 8714 N. Discalfani Loop Crystal River Adams Family	No Volunteer Work		No Volunteer Work		No Volunteer Work		Wall Blessing @ 8am All families need to attend
#91 4146 S. Hazelton Terrace Homosassa Johnson Family	No Volunteer Work		No Volunteer Work		No Volunteer Work		No Volunteer Work

SCHEDULE IS SUBJECT TO CHANGES DUE TO WEATHER AND SPECIAL CIRCUMSTANCES