BUILDING COMMITTEE REPORT

AUG 2010

HFHCC is currently in the building process on houses #57 & #58 on Eastwood Ave in Inverness. Houses #59 & #60 will have their foundations poured in the latter part of Aug. Houses #61 & #62 are in the permitting and clearing stage. We finished the fiscal year of 2009-10 with the completion of 9 homes. This met our goal as set forth on the 5 year plan under strategy 6.1.

PROGRESS REPORT AS OF 8/17/10

House #57, Eastwood Ave, Inverness - Completed all priming of the walls and ceilings, interior doors and floor tile are on site and sked. for painting and installation within in the next two weeks. Progress is on target for a possible Sept. 18 close.

House #58, Eastwood Ave. Inverness - Facia, soffit and siding are almost complete. Shingling is waiting for trades and inspection. Interior framing is complete and waiting for trades. House is on target for a Nov completion.

Houses #59 & #60 - Pending inspections, foundations will be poured within the week with a sked wall raising on house # 59 set for Aug. 28th.