## CONSTRUCTION COMMITTEE REPORT

## **DECEMBER 2010**

We presently have four houses under various stages of construction. House #60, Betty Bryant, will dedicate Sat. Dec. 18. House #59, Carlos Padalla, dedicated on the 11th of Dec.

The construction committee met on Tues. Dec.1st to discuss adding another house plan. Terry McMillan presented a plan and all of the members made suggestions as to how to improve on the design. These plans are in the process of being summited to the various sub-contractors for cost estimates. The size is the same as our present three bedroom only on a different footprint. All members felt that if we are building numerous houses in a row we should vary the design so as not to have the look and feel of a project. We are also looking at tweaking the elevation of the current model so as to give us another option on the look of the model. We hope to have the plans ready for the last house on Paula.

The Construction Committee wishes the Board, Staff and all the volunteers a blessed and joyous holiday season and a happy and healthy new year.

- #59 Carlos Padalla Dedicated Dec. 11th.
- #60 Betty Bryant Dedication Sat. Dec. 18th.
- #62 Paula Lane, Inverness. House just about all weathered in. Construction of the interior walls in process. On sked. for a Feb dedication.
- #63 Paula Lane, Inverness. A wall blessing was held on Dec. 4th. The exterior walls are now in the process on being constructed. House on sked. for a late Feb. early March dedication.
- #61 DeRosa Estates, Crystal River. Work was halted on this house so as to complete 59 and 60. Work will now resume with a dedication TBA.
- #64 & 65 Paula Lane, Inverness. Permitting complete. Wall raisings dates TBA.

Respectfully submitted

**Bruce Marston**